

# Construction Update

# PreK-4 Building















# 5-8 School

- Contractor will be setting up fencing around the site on Tuesday, August 29
- Contractor will begin site work after labor day that will consist of the following:
  - Clearing of site (wooded area)
  - Removal of backstops/dugouts
  - Rock excavation for the foundation of the new building
- We are still waiting on DEP permits for the septic system.